

**DETAILS OF OWNED & OPERATED SCHEMES BY WRDD ONLY ( BLOCK WISE )**

**MALDA (AGRI-IRRGN.) DIVISION**

NAME OF THE DISTRICT :- MALDA

As on 26.07.2012

SLNO	BLOCK	SCHEME INSTALLED				NO.OF RUNNING SCHEME				NO. OF TEMP.BREAKDOWN SCHEME				NO. OF PERM. DEFUNCT SCHEME				REMARKS
		DTW	HDTW	TOTAL	MDTW	DTW	HDTW	TOTAL	MDTW	DTW	HDTW	TOTAL	MDTW	DTW	HDTW	TOTAL	MDTW	
1	2	3a	3b	3(a+b)	3c	4a	4b	4(a+b)	4c	5a	5b	5(a+b)	5c	6a	6b	6(a+b)	6c	
1	English Bazar	25	17	42	1	20	14	34	0	1	1	2	0	4	2	6	1	
2	Old Malda	22	11	33	7	20	11	31	7	0	0	0	0	2	0	2	0	
3	Gazole	1	2	3	9	0	2	2	8	0	0	0	0	1	0	1	1	
4	Manikchak	10	5	15	0	8	3	11	0	0	0	0	0	2	2	4	0	
5	Habipur	0	0	0	1	0	0	0	1	0	0	0	0	0	0	0	0	
6	Bamangola	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
7	Chanchal -I	11	7	18	0	9	4	13	0	0	1	1	0	2	2	4	0	
8	Chanchal -II	8	23	31	0	5	16	21	0	0	3	3	0	3	4	7	0	
9	Ratua -I	14	9	23	0	13	6	19	0	0	0	0	0	1	3	4	0	
10	Ratua -II	13	8	21	0	9	1	10	0	0	1	1	0	4	6	10	0	
11	H.C.Pur -I	4	7	11	0	4	5	9	0	0	1	1	0	0	1	1	0	
12	H.C.Pur -II	1	9	10	0	1	6	7	0	0	3	3	0	0	0	0	0	
13	Kaliachak-I	8	4	12	0	4	1	5	0	0	0	0	0	4	3	7	0	
14	Kaliachak-II	12	10	22	0	3	6	9	0	2	3	5	0	7	1	8	0	
15	Kalichak-III	19	18	37	0	3	7	10	0	0	1	1	0	16	10	26	0	
TOTAL ---		148	130	278	18	99	82	181	16	3	14	17	0	46	34	80	2	

**JS REPORT OF INSTALLATION OF NEW H.D.T.W & M.D.T.W UNDER R.I.D.F PROGR**

Name of Division-

da (Agri-Irrigation) Divis

As on 26.07.2012

District	Sl no	Name of Block	Name of programme	Type of structure	Name of Scheme	J.L. No.	Name of Mouza	Plot No.	Sanctioned cost	Present status	Further requirement of	Remarks
	1	Chanchal I	RIDF-XI	HDTW	Birhostali - I	138	Birhostal	2	22.395	All works completed. Awaiting for energisation	NIL	
	2	Chanchal II	RIDF-XI	MDTW	Ujitpur	188	Ujitpur	88	17.15	All works completed. Awaiting for energisation	NIL	
	3	Englishbazar	RIDF-XII	HDTW	Tentulia	141	Tentulia	129	22.45	All works completed. Awaiting for energisation	NIL	
	4	Chanchal II	RIDF-XII	HDTW	Domaipur	111	Chandua	1012	22.45	All works completed. Awaiting for energisation	NIL	
	5	Chanchal-I	RIDF-XII	MDTW	Kaligram-II	151	Kaligram	1047	17.17	All works completed. Awaiting for energisation	NIL	
	6	Kaliachak-II	RIDF-XII	MDTW	Bishnuprasad	90	Dharampur	59	17.17	All works completed. Awaiting for energisation	NIL	
	7	H.C.Pur-I	RIDF-XII	MDTW	Lahad	47	Lahad	1264	17.17	All works completed. Awaiting for energisation	NIL	

8	Chanchal - I	RIDF-XIII	HDTW	Dariapur	161	Daudpur	597	31.27	All works completed except internal wiring & energisation	0.20	
9	Chanchal - II	RIDF-XIII	HDTW	Dahuka	184	Dahuka	264	31.27	All works completed except internal wiring & energisation	0.20	
10	Ratua - I	RIDF-XIII	HDTW	Salabatpur	83	Salabatpur	1554/1555	31.27	All works completed except internal wiring & energisation	0.20	
11	Chanchal - I	RIDF-XIII	MDTW	Dakshin Sahar	133	Dakshin Sahar	1035	20.88	All works completed except internal wiring & energisation	0.20	
12	Chanchal - I	RIDF-XIII	MDTW	Jasua	22	Ashinpur	1457	20.88	All works completed except internal wiring & energisation	0.20	
13	Gazole	RIDF-XIII	MDTW	Jibanpur	225	Jibanpur	100	20.88	All works completed except internal wiring & energisation	0.20	

14	Gazole	RIDF-XIII	MDTW	Durgapur	77	Durgapur	217	20.88	All works completed except internal wiring & energisation	0.20	
15	Gazole	RIDF-XIII	MDTW	Musidhap	111	Musidhap	850	20.88	All works completed except internal wiring & energisation	0.20	
16	Old Malda	RIDF-XIII	MDTW	Pathor Madhapur	85	Pathor Madhapur	96	20.88	All works completed except internal wiring & energisation	0.20	
17	HC Pur-I	RIDF-XIV	HDTW	Laxmanpur	74	Laxmanpur	1304	33.46	Drilling & installation of T.W completed. Pump house & pipeline in progress.	8.50	
18	Ratua-I	RIDF-XIV	HDTW	Chandmoni	64	Ohkra Chandpara	1103	33.46	In progress	11.00	
19	Ratua-II	RIDF-XIV	HDTW	Khobari Jhamuria	149	Khobari Jhamuria	1207	33.46	Drilling & installation of T.W completed. Pump house & pipeline in progress.	11.00	

20	HC Pur-I	RIDF-XIV	MDTW	Gohila	43	Gohila	456	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	9.00	
21	HC Pur-I	RIDF-XIV	MDTW	Shakpara	54	Kamarta	1482	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	3.50	
22	O. Malda	RIDF-XIV	MDTW	Gunsakrul	35	Gunsakrul	153	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	6.50	
23	O. Malda	RIDF-XIV	MDTW	Goal Para	12	Goal Para	807	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	5.00	

24	Gazole	RIDF-XIV	MDTW	Bhaluko ka	98	Bhaluko ka	154	21.98	Drilling & installation of T.W completed. Pump house & pipeline in progress.	6.50	
25	Gazole	RIDF-XIV	MDTW	Daibak bati	251	Daibak bati	93	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	9.50	
26	Chanchal I	RIDF-XIV	MDTW	Mahana ndapur	5	Mahana ndapur	160	21.98	All works completed. Payment yet to be made to WBSE DCL for energisation.	9.50	
27	Chanchal II	RIDF-XIV	MDTW	Daman bhiti	108	Daman bhiti	226	21.98	Drilling & installation of T.W completed. Pump house & pipeline in progress.	9.50	
28	Chanchal II	RIDF-XIV	MDTW	Simultal a	118	Simultal a	101	21.98	All works completed except internal wiring & energisation	0.20	

29	Chanchal-II	RIDF-XIV	MDTW	Paraninagar	142	Paraninagar	603	21.98	All works completed except internal wiring & energisation	0.20
30	Chanchal-II	RIDF-XV	HDTW	Pb. Bejpura	77	Pb. Bejpura	696	32.91	All works completed except internal wiring & energisation	0.20
31	Gazole	RIDF-XV	HDTW	Goragoda	215	Goragoda	107/87	32.91	In progress	11.00
32	Chanchal-II	RIDF-XVI	MDTW	Elam	75	Elam	388	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00
33	Old Malda	RIDF-XVI	MDTW	Barabari	65	Barabari	187	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00
34	Old Malda	RIDF-XVI	MDTW	Mustafapur	71	Mustafapur	224	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00
35	Old Malda	RIDF-XVI	MDTW	Rashidaha	107	Rashidaha	514/738	24.47	In progress	20.00

Malda

36	H.C. Pur I	RIDF-XVI	MDTW	H.C.Pur Mamtaj nagar	101	Dakshin H.C.Pur	1704	24.47	In progress	20.00
37	H.C. Pur I	RIDF-XVI	MDTW	Kapurganj	70	Kapurganj	168	24.47	Drilling & installation of T.W completed. Pump house & pipe line in progress.	20.00
38	H.C. Pur I	RIDF-XVI	MDTW	Dangola	54	Dangola	2017/3139	24.47	In progress	20.00
39	H.C. Pur I	RIDF-XVI	MDTW	Niar-I	66	Niar	249	24.47	Drilling & installation of T.W completed. Pump house & pipe line in progress.	20.00
40	H.C. Pur I	RIDF-XVI	MDTW	Dangi Mahendrapur-I	30	Dangi Mahendrapur	262	24.47	In progress	20.00
41	H.C. Pur I	RIDF-XVI	MDTW	Pirajpur	65	Pirajpur	612	24.47	In progress	20.00
42	Gazole	RIDF-XVI	MDTW	Ghordohil	73	Ghordohil	645	24.47	Drilling & installation of T.W completed. Pump house & pipe line in progress.	20.00
43	Kaliachak-III	RIDF-XVI	MDTW	Bakhrabad	47	Bakhrabad	2175	24.47	In progress	20.00



44	Kaliachak-III	RIDF-XVI	MDTW	Kumbhira	45	Kumbhira	239	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00
45	Kaliachak-III	RIDF-XVI	MDTW	Sabdapur	49	Sabdapur	5130/4861	24.47	In progress	20.00
46	Chanchali	RIDF-XVI	MDTW	Mahana ndapur	5	Mahana ndapur	733	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00
47	Ratua-I	RIDF-XVI	MDTW	Daudpur-I	54	Daudpur	173/206	24.47	Drilling & installation of T.W completed. Pump house & pipeline in progress.	20.00



	56	Chanchal-II	Paraninagar	RIDF-XII	142, 183, 184	Paraninagar / Makarsui / Dahuka	698	23.58	works completed awaiting for energis	0.55	
	57						720 / 1008				
	58						747				
	59						7 / 415				
	60						20				
Malda	61	Old Malda	Gandha-II	RIDF-XIII	57	Gandha	43	26.05	All works completed except internal wiring &	0.50	
	62						32				
	63						13				
	64						01				
	65							21			
	66	H.C.Pur-I	Kanua Bhabanipur	RIDF-XIII	78	Kanua Bhabanipur	241	26.05	All works completed except internal wiring &	0.50	
	67						374				
	68						333				
	69						323				
	70							265			
	71	Ratua - I	Sripur Chhabilpara	RIDF-XIII	71, 65	Sripur Chhabilpara	147	26.05	All works completed except internal wiring &	0.50	
	72						134				
	73						196				
	74						2091				
	75							2040			
	76	English Bazar	Jote Gopal Kagmari	RIDF-XIII	101	Jote Gopal Kagmari	3187	20.84	All works completed except internal wiring &	0.5	
77	3238										
78	3173										
79	3175										
80	Ratua II	Barail	RIDF-XIII	82	Barail	157	26.05	All works completed except internal wiring &	0.50		
81						68					
82						45					
83						152					
84							83				
85	Ratua - I	Chandmu ni	RIDF-XIII	50	Chandmu ni	340/486	26.05	All works completed except internal wiring &	0.50		
86						313					
87						314/484					
88						484					
89							314 / 484				
90	HC Pur-I	Daulat Uttar Rampur	RIDF-XIV	33 & 36	Daulat Uttar Rampur	266	30.41	All works completed except internal wiring &	11.00		
91						702/856					
92						170					
93						159/683					
94							745				
95	Chanchal-I	Sanjib-I	RIDF-XIV	130/136	Sanjib	780	30.41	All works completed except internal wiring &	11.00		
96						2399					
97						2723					
98						2390					
99							2613				
100	HC Pur-I	Bahar Bishnupur Daula	RIDF-XIV	5, 32, & 33	Bahar Bishnupur Daulia	790	30.41	All works completed except internal wiring &	11.00		
101						4					
102						876/1026					
103						418					
104							436				
105	Gazole	Akhira Pukur	RIDF-XIV	148	Akhira Pukur	137	30.41	All works completed except internal wiring &	11.00		
106						118					
107						190					
108						169					
109							252				
110	Old Malda	Fuldanga-I	RIDF-XIV	56	Fuldanga	16	30.41	All works completed except internal wiring &	11.00		
111						97					
112						120					
113						122					
114							60/208				
115	Chanchal-I	Chandighi	RIDF-XIV	57	Arbora	1028	30.41	All works completed except	12.00		
116						1177					
117						1113					

Ma	118					1148		except			
	119					1092		internal			
	120	Chanchal-II	Gangadevi & Gopalpur	RIDF-XIV	113, 112	Gangadevi & Gopalpur	467	30.41	All works completed except internal wiring &	12.00	
	121						298				
	122						221				
	123						684				
	124						699				
	125	Chanchal-II	Gourhand-I	RIDF-XIV	85, 80	Gourhand & Suti	1351/1849	30.41	All works completed except internal wiring & energisation	11.00	
	126						1327/1848				
	127						1434				
	128						1468				
	129						1206				
	130	Chanchal-II	Gourhand-II	RIDF-XIV	85	Gourhand	1427	30.41	All works completed except internal wiring &	11.00	
	131						1466				
132	1325										
133	1286										
134	1401										
135	Chanchal-II	Damaipur	RIDF-XIV	114	Damaipur	1295	30.41	All works completed except internal wiring &	11.00		
136						1065					
137						1278					
138						1286					
139						974					
140	Chanchal-I	Olihonda	RIDF-XIV	64	Olihonda	305	24.33	All works completed except internal wiring &	9.00		
141						295					
142						55					
143						107					
144						2496					
Malda	145	Chanchal-I	Hatinda-I	RIDF-XV	65	Hatinda	2045	30.47	All works completed except internal wiring &	0.50	
	146						2512				
	147						2522				
	148						2486				
Malda	149	Chanchal-I	Balidanga	RIDF-XV	61	Balidanga	149/1074	30.47	All works completed except internal wiring &	0.50	
	150						328/764				
	151						126				
	152						100				
	153						32				
Malda	154	Ratua - II	Askapara	RIDF-XV	77	Askapara	174 / 2503	30.47	All works completed except internal wiring &	10.50	
	155						498				
	156						54				
	157						67				
	158						329				
Malda	159	Ratua - I	Chabilpara	RIDF-XV	56	Chabilpara	1343	30.47	All works completed except internal wiring &	10.50	
	160						1616				
	161						1362				
	162						1636				
	163						1717				
Malda	164	Chanchal-II	Kandaran	RIDF-XV	105	Kandaran	52	30.47	All works completed except internal wiring &	0.50	
	165						44				
	166						78				
	167						8				
	168						59				
Malda	169	Chanchal-II	Bizli	RIDF-XV	102	Bizli	97	30.47	Drilling, installation completed P.H.	15.00	
	170						239				
	171						83				
	172						165				
	173						181/421				
Malda	174	Chanchal-I	Kendua	RIDF-XV	54	Kendua	1271	30.47	All works completed except internal wiring &	0.50	
	175						265				
	176						1010				
	177						1080				
	178						1248				

Malda	179	Ratua - II	Katlamari Magura	RIDF-XV	77, 81 & 74	Katlamari - Magura	1583	30.47	All works comple ed except internal wiring & Drilling	0.50	
	180						1625				
	181						1731				
	182						1168				
	183						1591				
Malda	184	Chanchal- II	Naliabari Oulgachhi	RIDF-XV	95	Naliabari Oulgachh i	12	30.47	, installati on comple ed. P.H	13.50	
	185						665				
	186						558				
	187						395				
	188						552				

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF- V / VIII / X / XI/XII/XIII/XIV/XV /RSVY / GIA / BCW / ARTICLE 275(i) /Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Scheme	Name of Programme	Nos. of Scheme Sanctioned	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks				
										2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)			
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	RIDF-V	15	Memo no. 106/MI/2R-3/99(Pt-I), Dt-03.03.01. of WIDD. Memo no. 908-MI/2R-3/99(Pt-II) Dt-12.03.01. of WIDD.	2001-02	208.50	0	4		14	1	14									All work completed except 1 no. Energisation.		
2				MDTW		5			52.60	0			5	0	5											Works completed in all respect.
3				LDTW		72			144.00	0			23	48	23				0.00000	1.30754				478.52382		Project will be completed by 71 nos. LDTW. All work completed except 48 nos. E.N. Payment yet to be made for 36 nos E.N.
4				STW(D)		180			73.80	0			180	0	180											
									478.90																	

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME- CORE SECTOR/**RIDF**-V /**VIII** / X / XI / XII / XIII /XIV/XV/ RSVY / GIA / BCW / ARTICLE 275(i) /Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks					
										2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)				
1	Raiganj(A-I)	Malda (A-I)	Malda	MDTW	RIDF-VIII	10	G.O. No. 1281 - MI / 2R - 3 / 2002 (Pt) Dt.- 06.05.03	2003 - 2004	124.52	0			9	1	9	0.00				NIL			36.88730	All works Completed except 1 no Energisation.			
2				LDTW		60			179.46	0			60	0	60					NIL						23.0209	All works Completed
3				STW(D)		198			102.96	0			198	0	198					NIL							20.83252
									406.94												80.74069						

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / **RIDF**-V / VIII / X / **XI** / XII / XIII / XIV / XV/RSVY / GIA / BCW / ARTICLE 275(i) /Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks				
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)			
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	RIDF-XI	2	R 111900175	Sanctioned by NABARD vide their ref. no NB.SPD / 2024 (A)/RIDF - XI (WB)/82-PSC/2005-2006. Dated 17.02.2006. & Memo no 9371(8)/III/RIDF - XI/Gen - 1, dated - 22.05.06.	2005-2006	44.79	0	1		1	1	6.76				0.05			15.66	All works complete except Energisation for 1 no.. P.C.R Submitted.			
2				MDTW		1	R 111900176			17.15	0			0	1		0				0.02				9.15	All works complete except Energisation. P.C.R Submitted.	
3				LDTW		65	R 111900177			306.45	0	35	5	40	25		40				6.69					154.05496	All works complete except Energisation for 25 nos. P.C.R Submitted.
4				STW(D)		160	R 111900180			126.27	0			160	0		160				0.00						18.27
																					##						

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / **RIDF**-V / VIII / X / XI / **XII** / XIII / XIV/XV/RSVY / GIA / BCW / ARTICLE 275(i) /Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks			
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)		
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	RIDF-XII	1	R121900050	Sanctioned by NABARD vide their Ref no NBSPPD / 1574 A / RIDF - XII (WEST BENGAL) / 85 PSC / 2006-2007 DATED 09.09.06 & NB.SPD / 2091(A) / RIDF-XII (WEST BENGAL) / 87 PSC/2006-2007 DATED 23.11.06. & NB.SPD/2448(A)/RIDF-XII (WEST BENGAL)/88 PSC/2006-2007 DA	2006-2007	22.45	0			0	1	0	0.10	0.20		0.025	0.18687		10.69232	All works completed except energisation. PCR submitted		
4						R121900165	89.79			0	2		2	2	2	4.32	0.80		0.07500	0.66821		36.11895	All works completed except energisation for 1 no.. 1 no. dropped. PCR			
1						R 111900055	85.83			0			0	1	0	3.86	0.18		3.78	0.1719		3.94979	All works completed except energisation. PCR submitted			
5						R 111900176	17.17			0	3		3	2	3	6.88	0.90		4.89951	0.84971		41.97383	All works completed except energisation for 2 nos. PCR submitted			
3							LDTW			24	R 111900061	113.16	0	4	5	9	15	9	3.72	0.50		1.79001	0.5		52.37118	All works completed except energisation for 15 nos. PCR submitted
										36	R 111900182	169.74	0	15		15	20	15	7.32	0.39		2.56661	0.39000		89.59163	All works completed except energisation for 20 nos. 1 no. dropped.
										55	R R 11190002 3	42.56	0			55	0	55	1.40			0.27500	0.00000		7.44996	All works completed. P.C.R Submitted
4							STW(D)			111	R R 11190007 1	87.61	0			111	0	111	2.30			0.55500	0.00000		15.56499	All works completed. P.C.R Submitted
										106	R R 11190019 6	83.66	0			106	0	106	1.59			0.530	0.000		14.73324	All works completed. P.C.R Submitted



																14.48402	2.76669		#####	
--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------	---------	--	-------	--

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / RSVY / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	RIDF-XIII	4	R 131900154	Sanctioned by NABARD vide their Ref no NBSPD / 1491 A / RIDF - XIII (WEST BENGAL) / 94 PSC / 2007-2008 DATED 08.01.08.	2007-2008	125.08	0			0	0	0	8.00	24.82		8.00000	17.26847		25.26847	All works completed except internal wiring & energisation .. 1 no. may be dropped.
2				MDTW		8	R 131900164			167.04	0			0	0	0	17.19	41.22		17.19000	34.83366		52.02366	All works completed except internal wiring & energisation .. 2 nos dropped.
3				LDTW		30	R 131900173			156.30	0			0	30	0	30.27	45.68		26.21694	31.87646		60.94340	All works completed except internal wiring & energisation .. 1 no dropped.
4				STW(D)		100	R 131900182			116.00	0			95	5	95	5.23	1.29		4.41501	0		#REF!	All works completed. 5 nos. dropped. P.C.R Submitted.
																					#REF!			

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / RSVY / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

Sl No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1				HDTW		3	R141900299	/ 2008-2009		100.37	0			0	0	0	0.48	3.25		0.46836	2.97433		3.34269	2 nos drilling & development completed. 1 no local dispute.

2	Raiganj(A-I)	Malda (A-I)	Malda	MDTW	RIDF-XIV	10	R141900307	NB (WBRO) / 2475(A) / SPD-20 (XIV - 101 ST PSC)	2008-2009	219.82	0			0	0	0	20.81	9.21		20.81	9.21000		30.02000	10 Nos Drilling & development , 9 nos Pump House , 8 nos Pipe Line completed.
3				LDTW		55	R141900313			334.54	0			0	0	0	14.05	2.50		13.48506	5.29957		18.78463	54 Nos drilling & development completed. 1 no may be dropped.
4				STW(D)		100	R141900323			129.97	18	4		87	13	87	11.61	3.00		11.35561	0.47610		11.83171	5 nos will be completed shortly.8 nos. may be dropped.
																			#####	#####		64.07903		

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / RSVY / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

SI No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	RIDF-XV	2	R 151900113	NB (WBRO) / 2962 / SPD-20 (XV - 104 th PSC) / 2009-2010	2009-2010	65.82	0			0	0	0	0.00	20.96		0.00	11.16715		11.16715	1 no drilling, P.H, P.L completed.1 no proposed for change of site.
2				LDTW		45	R 151900124			274.28	0			0	0	0	0.00	90.90		0.00	72.72980		72.72980	45 Nos drilling development ,35 Nos PH completed

PROFORMA FOR SUBMISSION OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA-II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI/XII/XIII/XIV/XV / RSVY / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

SI No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks						
										2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)					
1	Raiganj(A-I)	Malda (A-I)	Malda	HDTW	G I A	6	Memo no 2019/MZP/01. Dt- 13.09.01. of MZP. (Memo no. 1956/MZP/01 Dt. 03.09.01 of	2001-02	269.11	0			6	0	6									Works completed in all respect.				
2				MDTW		5				0			5	0	5												Works completed in all respect.	
3				LDTW		50				0			25	25	25													All work completed
4				STW(D)		50				0			50	0	50													Works completed in all respect.

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / XVI / RSVY / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

SI No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1	Raiganj(A-I)	Malda (A-I)	Malda	MDTW	RIDF-XVI	16	R 161900227	NB (WBRO) / 4763 / SPD-20 (XVI - 113 th PSC) / 2010-2011, dt-	2010-2011	391.52	0	0	0	0	0	0	0.00	0.24	0	0.00	1.14292	0	1.14292	9 nos drilling & installation completed
2				STW(D)		441	R 161900247			599.76	0	0	0	0	0	0	0.00	2.205	0	0.00	0.30026	0	0.30026	Works are in progress

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / Green Revolution / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

SI No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed (In meter)				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1	Raiganj(A-I)	Malda (A-I)	Malda	Construct ion of masonry field channel	Green Revolution	16	N.A	16(sanction)- Inpt./AG/P/9M-18/2010, dt-10.11.10	2010-2011	141.00	0	13233	376	0	0	0	141.00	141.00	0	0.00	125.86822	0	125.86822	13609 meter completed.
2				Construct ion of masonry field channel		11	N.A			131.50	0	12357	0	0	0	0	0.00	131.50	0	0.00	115.25906	0	115.25906	12357 meter completed.

PROFORMA FOR SUBMISSION OF ABSTRACT OF PHYSICAL AND FINANCIAL PROGRESS

PROFORMA - II

TYPE OF STRUCTURE:HDTW / MDTW / LDTW / STW(E) / (D) / SPRINKLER / ETC

PROGRAMME CORE SECTOR / RIDF-V / VIII / X / XI / XII / XIII / XIV / XV / XVI / SDRF / GIA / BCW / ARTICLE 275(i) / Revitalisation / Deposit work etc.

As on 26.07.2012

SI No.	Circle	Division	District	Type of Structure	Name of Programme	Nos. of Scheme Sanctioned	P.I.C No.	G.O. No.	Year of Sanction	Total Sanction Amount (Rs. In Lakh)	Works completed				In Progress (Nos.)	Nos. H.O.	Fund Received (Rs in Lakh)			Exp Incurred (Rs in Lakh)			Remarks	
											2010-11	2011-12	2012-13	Total (Since inception)			2010-11	2011-12	2012-13	2010-11	2011-12	2012-13		Total (Since inception)
1	Raiganj(A-I)	Malda (A-I)	Malda	Re-drilling of DTW	SDRF	6	N.A	395-JS(MI), Dated- 24.02.2011	2010-2011	47.00	1	1	0	2	4	0	47.00	0.00	2.745	0	0	0	2.745	Rest Works are in progress
2				Re-drilling of MDTW		2	N.A				0	0	0	0	2	0								0

PROGRESS OF ANCILLARY WORKS OF H.D.T.W UNDER RIDF -V

CIRCLE - RAIGANJ (A-I) CIRCLE

Division :- Malda (A-I)

Dist:- Malda

Proforma - C

As on - 31.03.2012

District	Type of structure							Date of Completion		Date of comp. of Pump House	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received from WBSEDCL (Ref. No. & date)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks
	HDTW							Drilling	Develop-ment									
SI No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.	9	10	11	12	13	14	15	16	17			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17		
	1	Chanchal II	Gorakhapur		76	Gorakhapur	882	18.04.02	19.04.02	22.02.03	02.02.06	14.12.06		26.12.06	29.01.07	29.01.07		
	2	Chanchal II	Mahammad pur		134	Mahammad pur	770	14.04.03	15.04.03	26.06.03	12.02.06	14.12.06		26.12.06	31.01.07	31.01.07		
	3	Chanchal II	Suti Sadarpur		80	Suti Sadarpur	58	19.04.03	20.04.03	26.08.03	26.08.03	14.12.06		26.12.06	30.01.07	31.01.07		

Malda	4	Ratua -I	Ratanpur		63	Ratanpur	391	09.04.02	10.04.02	22.02.03	12.02.06	18.12.06			26.12.06	02.02.07	02.02.07	
	5	Ratua -I	Malopara		50	Malopara	1717	03.04.02	09.04.02	19.02.03	11.02.06	24.09.07			17.10.07	26.01.08	01.02.08	
	6	Ratua -I	Amarsinghi		62	Amarsinghi	240	28.03.02	08.04.02	22.02.03	19.02.06	24.09.07			17.10.07	26.01.08	30.01.08	
	7	H.C. Pur -II	Latasi		89	Latasi	54	14.01.04	16.01.04	17.01.05	18.02.06	19.12.06			26.12.06	13.02.07	19.02.07	
	8	English Bazar	Sailpur		45	Sailpur	1157	01.05.02	05.05.02	04.04.03	19.12.05	3.1.11			28.1.11	03.02.11	6.9.11	
	9	English Bazar	Balupur		27	Balupur	808	11.05.02	14.05.02	27.02.03	23.02.06	28.08.07			29.08.07	26.09.07	04.10.07	
	10	Old Malda	Sahrasingapara		9	Sahrasingapara	1243	17.05.02	23.05.03	25.08.03	23.11.05	29.11.06			06.12.06	15.01.07	17.01.07	
	11	Old Malda	Sakarma		118	Sakarma	854	08.04.03	12.04.03	13.02.04	08.11.05	29.11.06			06.12.06	22.01.07	25.01.07	
	12	English Bazar	Madapur		77	Madapur	1066	30.08.03	01.09.03	13.03.04	98% comp.	18.7.11				18.07.11	24.01.12	
	13	Kaliachak-II	Birahimpur		122	Birahimpur	922	12.12.03	16.12.03	18.03.04	05.03.06							
	14	Kaliachak-II	Mothabari		127	Mothabari	3028	24.01.04	27.01.04	23.03.04	09.03.06					09.06.11	09.08.11	
	15	Kaliachak-III	Bedrabad		64	Bedrabad	5862	17.09.03	24.09.03	24.02.04	23.02.06							

**PROGRESS OF WORKS OF MDTW UNDER RIDF -VIII**

CIRCLE - RAIGANJ (A-I) CIRCLE  
Division :- Malda (A-I)

Dist:- Malda

Proforma - C  
As on - 31.03.2012

District	Type of structure						Date of Completion		Date of comp. of Pump House	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received from WBSEDCL (Ref. No. & date)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks	
	MDTW						Drilling	Development										
	Sl No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.											
Malda	1	English Bazar	Kumarpur		98	Kumarpur	417	28.01.05	08.02.05	30.03.05	07.03.06	22.01.06	In Prog.	In Prog.	09.02.06	30.03.07	04.04.07	
	2	English Bazar	Jote Gopal		49	Jote Gopal	702	11.01.05	17.01.05	15.03.05	17.02.06	08.02.09	In Prog.	In Prog.	11.02.09	19.02.09	09.03.09	
	3	English Bazar	Mobarakpur		14	Mobarakpur	1421	09.02.05	01.03.05	30.03.05	20.12.05	02.03.09	In Prog.	In Prog.	02.03.09	07.05.09	10.03.10	
	4	Gazol	Harirampur		256	Harirampur	111	27.01.05	31.01.05	21.03.05	05.02.06	12.02.07	In Prog.	In Prog.	12.02.07	02.03.07	19.03.07	
	5	Gazol	Mahil		156	Mahil	129	19.01.05	22.01.05	22.03.05	04.02.06	12.02.07	In Prog.	In Prog.	21.02.07	02.03.07	29.03.07	
	6	Gazol	Raikhadighi		23	Raikhadighi	779	18.03.05	28.03.05	27.06.05	17.02.06	02.03.09	In Prog.	In Prog.	02.03.09			
	7	Old Malda	Dakshin Bhatra		114	Dakshin Bhatra	255	03.02.05	17.02.05	22.03.05	02.03.06	17.11.06	In Prog.	In Prog.	06.12.06	28.12.06	05.01.07	
	8	Old Malda	Itapanja		67	Itapanja	253	18.02.05	04.03.05	30.03.05	17.02.06	17.11.06	In Prog.	In Prog.	08.12.06	27.12.06	05.01.07	
	9	Old Malda	Maheskuri		4	Maheskuri	92	02.03.05	15.03.05	23.04.05	11.01.06	17.11.06	In Prog.	In Prog.	06.12.06	28.12.06	06.01.07	
	10	Old Malda	Meherpur		75	Meherpur	922	02.04.05	14.04.05	21.07.05	30.12.05	17.11.06	In Prog.	In Prog.	06.12.06	27.12.06	05.01.07	

**PROGRESS OF ANCILLARY WORKS OF H.D.T.W & M.D.T.W UNDER R.I.D.F. - XI**

Proforma - D

CIRCLE : RAIGANJ (A-I)

As on :- 26.07.2012

District	Type of Structure						Date of completion of		Date of comp. of Pump House	Date of comp. of Pipe Line	Date of comp. of internal wiring	Whether Quotation received from WBSEDCL (Ref. No. & date)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of test form	Date of Energisation	Date of Hand Over	Remarks	
	H.D.T.W						Drilling	Devlp.										
	Sl. No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.											
ALDA	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
	1	Chanchal-I	Birhostali - I	Chanchal	138	Birhostali	2	18.01.09	28.01.09	28.02.09	29.02.09	18.11.11	2689, dt-25.02.10 2,44,133=00	Cheque No. F010465 dt. 02.03.2010 26,44,308.00	19.07.11 2	In Prog.	In Prog.	
	2	Manikchak	Nazirpur Sahebdi	Nurpur	46	Nazirpur Sahebdi	26	21.02.09	12.04.09	15.12.09	15.12.09	11.12.11	827 dt 26.02.2010 1,76,313=00	Cheque No. F010471 2,25,44,990.00	30.12.11	30.11.11	21.05.12	
	Type of Structure						Date of completion of		Date of	Date of		Whether Quotation	If Quotation amount is	Date of				

M	MDTW							Date of completion of		comp. of Pump House	Date of comp. of Pipe Line	Date of comp. of internal wiring	Quotation received from WBSEDCL (Ref. No. & amount is paid, give Cheque No., date &)	Submission of test form	Date of Energisation	Date of Hand Over	
	Sl. No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.	Drilling	Devlp.								
	1	Chanchal-II	Ujitpur	Jalalpur	188	Ujitpur	88	18.02.09	02.03.09	23.03.10	23.03.10	In Prog.	2680,dt-25.02.10 4,22,980=00	Cheque No. F010471 2,25,44,990.00	In Prog.	In Prog.	In Prog.

Executive Engineer (A-I)  
Malda (A-I) Divn. Malda.

**PROGRESS OF WORKS OF HDTW UNDER RIDF-XII**

CIRCLE - RAIGANJ (A-I) CIRCLE  
Division :- Malda (A-I)

Dist:- Malda

Proforma - C

As on - 26.07.2012

District	Type of structure							Date of Completion		Date of comp. of Pump House	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received from WBSEDCL (Ref. No. & amount is paid, give Cheque No., date &)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks	
	SI No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.	Drilling	Development										
Malda	1	Englishbazar	Tentulia(Mazagar-I)	Mahadipur	141	Tentulia	129	08.03.09	02.04.09	24.02.10	22.03.10	18.12.11	954,dt-5.3.10 5,85,592=00	Cheque No. F010471 2,25,44,990.00	30.12.11	In Prog.	In Prog.		
	2	Chanchal-II	Domaipur	Jalalpur	111	Chandua	1012	31.01.09	06.02.09	10.08.09	10.08.09	28.11.11	1540,dt-9.2.10 4,40,910=00	Cheque No. F010471 2,25,44,990.00	In Prog.	In Prog.	In Prog.		
	3	Ratua-I	Kankat	Bhado	50	Kankat	3467	22.01.09	31.01.09	16.02.10	18.02.10	21.11.11	962,dt-5.3.10 8,18,944=00	Cheque No. F010471 2,25,44,990.00	22.12.11	31.12.11	22.01.12		
	4	Gazole	Uttar Maldanga	Korkoch	125	Uttar Maldanga	118	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	may be dropped
	5	Old Malda	Panchgram	Bhabuk	44	Panchgram	479	15.02.09	24.02.09	13.02.10	15.03.10	10.12.11	956,dt-5.3.10 5,08,126=00	Cheque No. F010471 2,25,44,990.00	14.12.11	30.11.11	27.01.12		

**PROGRESS OF WORKS OF MDTW UNDER RIDF-XII**

CIRCLE - RAIGANJ (A-I) CIRCLE  
Division :- Malda (A-I)

Dist:- Malda

Proforma - C

As on - 26.07.2012

District	Type of structure							Date of Completion		Date of comp. of Pump House	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received from WBSEDCL (Ref. No. & amount is paid, give Cheque No., date &)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks
	SI No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.	Drilling	Development									
Malda	1	Chanchak-I	Kaligram-II	Kaligram	151	Kaligram	1047	08.02.10	21.03.10	18.05.10	23.6.10	24.11.11	2162,dt-3.1.11 2,45,226=00	Cheque No. F014481 2,45,226.00	08.06.12	In Prog.	In Prog.	
	2	Gazole	Paschim Binodpur Sanjail	Mahish Bathani	27	Paschim Binodpur Sanjail	224	05.02.09	18.02.09	27.07.09	03.08.09	12.12.11	965,dt-5.3.10 3,41,700=00	Cheque No. F010471 2,25,44,990.00	13.12.11	30.11.11	13.01.12	
	3	Kaliachak-II	Bishnuprasad	Gangaprasad	90	Dharampur	59	25.05.09	01.07.09	10.09.09	31.03.10	In Prog.	953,dt-5.3.10 4,61,143=00	Cheque No. F010471 2,25,44,990.00	In Prog.	In Prog.	In Prog.	
	4	H.C.Pur-I	Lahad	Borai	47	Lahad	1264	23.03.10	In Prog.	1.11.10	1.11.10	25.11.11	952,dt-5.3.10 2,29,076=00	Cheque No. F010471 2,25,44,990.00	12.06.12	In Prog.	In Prog.	

5	Ratua-I	Rampur	Ratua	41	Rampur	17	09.02.09	18.02.09	19.03.09	06.05.09	22.11.11	1579,dt-20.2.10 3,49,813=00	Cheque No. F010471 2,25,44,990.00	22.11.11	30.11.11	22.01.11	
6	Ratua-II	Palashbana	Sripur-I	89	Palasbana	161/1188	25.02.09	09.03.09	11.06.09	30.06.09	23.11.11	1213,dt-10.3.10 3,57,855=00	Cheque No. F010471 2,25,44,990.00	31.01.12	31.01.12	31.01.12	

**PROGRESS OF WORKS OF HDTW UNDER RIDF-XIII**

CIRCLE - RAIGANJ (A-I) CIRCLE  
Division :- Malda (A-I)

Dist:- Malda

Proforma - C  
As on - 26.07.2012

District	Type of structure							Date of Completion				Date of completion of I.W.	Whether Quotation received from WBSEDCL (Ref. No. & Date)	If Quotation amount is paid, give Cheque No., date &	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks
	HDTW							Drilling	Development	Date of comp.PH	Date of comp.P.L							
	SI No	Name of Block	Name of Scheme	Name of G.P.	J.L. No.	Name of Mouza	Plot No.											
Malda	1	Chanchal - I	Dariapur		161	Daudpur	597	11.6.10	21.6.10	25.2.11	27.2.11	In Prog.	67 Dt-8.4.11 2,14,326=00	cheque no-F017445 dt-29.09.11	In Prog.	In Prog.	In Prog.	
	2	Chanchal - II	Bazli		102	Bazli	100	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	In Prog.	local dispute
	3	Chanchal - II	Dahuka		184	Dahuka	264	2.7.10	12.7.10	13.1.11	31.12.10	In Prog.	68 Dt-8.4.11 2,96,639=00	cheque no-F017445 dt-29.09.11	In Prog.	In Prog.	In Prog.	
	4	Ratua - I	Salabatpur		83	Salabatpur	1554/1555	25.01.12	7.2.12	20.3.12	09.3.12	In Prog.	MLD/RIDF/2947,dt-27.3.12 3,03,112=00	F-019912 dt-30.3.12	In Prog.	In Prog.	In Prog.	

**PROGRESS OF ANCILLARY WORKS OF M.D.T.W. UNDER RIDF-XIV (PHASE-IV) PROGRAMME**

Type of Structure:- M.D.T.W.

30.06.201

District	SI. No	Name of Block	Name of Scheme	Name of GP	Jl. No.	Name of Mouza	Plot No.	Date of completion of		Date of completion of PH	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received	If Quotation amount is paid, give	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks
								Drilling	Devlp.									
Malda	1	HC Pur-I	Gohila		43	Gohila	456	09.1.12	13.01.12	30.03.12	30.03.12							
Malda	2	HC Pur-I	Shakpara		54	Kamarta	1482	25.2.11	8.3.11	31.12.11	31.12.11							
Malda	3	O. Malda	Gunsakrul	Bhabuk	35	Gunsakrul	153	2.2.11	23.5.11	28.03.12	30.03.12							
Malda	4	O. Malda	Goal Para	Mahish Bathani	12	Goal Para	807	9.7.10	27.7.10	28.3.11	31.12.11		MLD/Quotation/641 dated 16.06.11 5,83,662.00					
Malda	5	Gazole	Bhalukoka		98	Bhalukoka	154	17.1.11	14.5.11				MLD/Quotation/644 dated 16.06.11 5,65,661.00					
Malda	6	Gazole	Daibakbati		251	Daibakbati	93	14.02.12	20.02.12	20.06.12	29.06.12							
Malda	7	Chanchal - I	Mahanandapur		5	Mahanandapur	160	10.02.12	23.03.12	22.06.12	05.06.12							
Malda	8	Chanchal - II	Damanbhiti		108	Damanbhiti	226	18.02.12	12.03.12	04.05.12								
Malda	9	Chanchal - II	Simultala		118	Simultala	101	21.7.10	26.7.10	27.2.11	31.1.11		2541 dated 17.03.11 3,72,437.00					
Malda	10	Chanchal - II	Paraninagar		142	Paraninagar	603	12.7.10	19.7.10	15.2.11	7.2.11		2540 dated 17.03.11 3,09,292.00	Cheque No. F014474 dt. 29.03.11 10,56,069.00				



Malda	9	Chanchal-II	Simultala		118	Simultala	101	21.7.10	26.7.10	27.2.11	31.1.11		2541 dated 17.03.11 3,72,437.00	Cheque No. F014474 dt. 29.03.11 10,56,069.00				
Malda	10	Chanchal-II	Paraninagar		142	Paraninagar	603	12.7.10	19.7.10	15.2.11	7.2.11		2540 dated 17.03.11 3,09,292.00					

**PROGRESS OF ANCILLARY WORKS OF H.D.T.W. UNDER RIDF-XV PROGRAMME**

**Name of Division:- Malda (Agri-Irrigation) Division**

**Type of Structure:- HDTW**

**PIC- R151900113**

**As on 30.06.2012**

District	Sl. No	Name of Block	Name of Scheme	Name of GP	Jl. No.	Name of Mouza	Plot No.	Date of completion of		Date of completion of PH	Date of comp. of Pipe Line	Date of completion of I.W.	Whether Quotation received	If Quotation amount is paid, give	Date of Submission of T.F.	Date of Energisation	Date of Hand Over	Remarks
								Drilling	Devlp.									
Malda	1	Chanchal-II	Pb. Bejpura		77	Pb. Bejpura	696	24.11.11	04.01.12	28.01.12	18.01.12	In progr	MLD/RID F/2902 dt-23.3.12 Rs 4,86,038=00	Ch no- F019905 dt-26.3.12 Rs 28,93,180=00	In progr	In progr	In progr	
Malda	2	Gazole	Akslpur (SCP)		17	Akslpur	113	In progr	In progr	In progr	In progr	In progr	In progr	In progr	In progr	In progr	In progr	

**Programme As on 26.07.2012**

Sl. No.	District	Name of Scheme	Name of Block	Name of G.P	Name of Mouza	J.L. No.	Plot No.	Date of completion of		Date of installing pump set	Date of hand over	Remarks
								Drilling	Development			
1	Malda	Bedrabad-I	Kaliachak - I		Bedrabad	64	5682					
							5775					
							5701					
							5690					
							5747					
2	Malda	Krishnapur	Kaliachak - I		S/banchak	39	984					
							824					
							982					
							852					
							137					
3	Malda	Bedrabad-II	Kaliachak - I		Bedrabad	64	1429					
							5363					
							1432					
							5364					
4	Malda	Kalinagar-I	Kaliachak - I		Kalinagar	61	916					
							1087					
							1272					
							962					
							268					
5	Malda	Bedrabad-II	Kaliachak - I		Bedrabad	64	763 / 3007					
							664					
							670					
							679					
6	Malda	Bedrabad-IV	Kaliachak - I		Bedrabad	64	2208					
							2258					
							2269					
							2279					
							2726					
7	Malda	Bedrabad-V	Kaliachak - I		Bedrabad	64	1081					
							1148					
							1140					
							1078					
							1079					
						6264						



8		Bedrabad-V	Kaliachak - I		Bedrabad	64	6196 5236/6660						
							6237						
							6214						
9		Bedrabad-VI	Kaliachak - I		Bedrabad	64	6519 1462 1455 1355 1393						
10		Gopalpur-I	Kaliachak - I		Gopalpur	65	1379 979 1305 1021/1929 1382						
Sl. No.	District	Name of Scheme	Name of Block	Name of G.P	Name of Mouza	J.L. No.	Plot No.	Date of completion of		Date of installing pump set	Date of hand over	Remarks	
								Drilling	Development				
11		Bedrabad-VI	Kaliachak - I		Bedrabad	64	6267 6310 6338 6382 6326						
12		Kalinagar-II	Kaliachak - I		Kalinagar	61	237 593 686 287 119						
13		Maltipur-I	Kaliachak - I		Maltipur	175	750 661 764 692 764						
14		Bedrabad-IX	Kaliachak - I		Bedrabad	64	6266 7121 5147 6122 5094						
15	Malda	Maltipur-II	Kaliachak - I		ipur, Kalin	175, 61	246 812 1355 1513/2244 1162						
16		hagabanpur	Kaliachak - I		hagabanp	60	1405 1389 1417 1393 1427						
17		hagabanpur	Kaliachak - I		hagabanp	60	2320 2697 4193 2334 4102						
18		Krishnapur-I	Kaliachak - I		Krishnapu	39	5132 5140 5140 5130 4138						
19		hagabanpur	Kaliachak - I		hagabanp	60	4200 4204 4208 4245 4241						
		Name of	Name of	Name of	Name of			Date of completion of	Date of	Date of			

Sl. No.	District	Name of Scheme	Name of Block	Name of G.P	Name of Mouza	J.L. No.	Plot No.	Drilling	Development	installing pump set	hand over	Remarks
20	Malda	Perdeonapur - Kaliachak - I	Perdeonapur, Peranantapur	193/48, 199/48	8037							
					4548							
					3731							
					8153							
					8246							
21	Malda	Peranantapur - Kaliachak - I	Perdeonapur, Peranantapur	199/48, 193/48	4120							
					1233							
					8067							
					8147							
					4337							
22	Malda	Peranantapur - Kaliachak - I	Peranantapur, Perlalpur	199/48, 197/48	965							
					970/6394							
					721							
23	Malda	Perdeonapur - Kaliachak - I	Perdeonapur	193/48	7647							
					4135							
					4152							
24	Malda	Perlalpur - Kaliachak - I	Perlalpur, Peranupnagar, Perparanpara	197/48, 195/48, 93	276							
					7990							
					7358							
					8092							
					2616							
25	Malda	Narayanpur - Manikchak	Narayanpur	22	285							
					365							
					410							
					429							
					365							
26	Malda	Baltipur - Kaliachak - I	Baltipur	170	41							
					77							
					91							
					103							
					131							
27	Malda	Kashimchak - Kaliachak - I	Kashimchak	157	70							
					78							
					92							
					158							
					198							
28	Malda	Sahabajpur - Kaliachak - I	Sahabajpur	174	876							
					987							
					4525							
					1333							
					1337							
29	Malda	Sahabajpur - Kaliachak - I	Sahabajpur	174	2239							
					2307							
					2312							
					2282							
					2358							
Sl. No.	District	Name of Scheme	Name of Block	Name of G.P	Name of Mouza	J.L. No.	Plot No.	Date of completion of		Date of installing pump set	Date of hand over	Remarks
30	Malda	Sahabajpur - Kaliachak - I	Sahabajpur	175	3566							
					3506							
					3563							
					3530							
					3556							
31	Malda	Golapganj - Kaliachak - I	Golapganj	176	3294							
					3168							
					4173							
					3263							
					4122							
							2026					

32		Chainpara	Kaliachak - I	Chainpara, Sujapurmondai	42	2069					
						2003					
						3241					
						3146					
33		Golapganj-I	Kaliachak - I	Golapganj, Sahabajpur	176	3457					
						3025					
						3433					
						3045					
34	Malda	Sahabajpur-I	Kaliachak - I	Sahabajpur	174	5053					
						2393					
						5358					
						5294					
35		Sahabajpur-I	Kaliachak - I	Sahabajpur	174	5280					
						5245					
						5496					
						5446					
36		Shasani	Kaliachak - I	Shasani	177	2418					
						5431					
						5409					
						1088					
37		Bhagabanpur	Kaliachak - I	Bhagabanpur, Nandalalpur	60	994					
						1049					
						1097					
						1178					
38		Bedrabad-X	Kaliachak - I	Bedrabad	64	2617					
						2523					
						2071					
						544					
39		Laxmipur	Kaliachak - I	Laxmipur	36	669					
						1473					
						1370					
						3119					
40		Krishnapur-I	Kaliachak - I	Krishnapur	39	1486					
						1456					
						2494					
						1322					
41		Sahabajpur-I	Kaliachak - I	Sahabajpur	174	1057					
						2535					
						3208					
						4820					
42		Gopalpur-II	Kaliachak - I	Gopalpur	65	2150					
						2156					
						1699					
						2225					
43		Dariapur	Kaliachak - I	Dariapur	38	71					
						94					
						174					
						193					
44	Malda	Sabdalpur-I	Kaliachak - I	Sabdalpur	49	1					
						12					
						361					
						375					
						342					
						39					
						576					
						575					
						577					
						4036					
						4037					
						4451					
						4028					
						4033					
						127					

45	Chakdomai-Kaliachak - I		Chakdomai	173	15					
					202					
					398					
					590					
46	Bholaichak-Kaliachak - I		Bholaichak	172	214					
					718					
					411					
					523					
47	Sahabajpur-Kaliachak - I		Sahabajpur	174	2740					
					2875					
					3598					
					2570					
48	Sahabancha-Kaliachak - I		Sahabancha, Krishnapur	62, 39	8226					
					105					
					98					
					106					
50	Sabdalpur-I-Kaliachak - I		Sabdalpur	49	69					
					836					
					1843					
					5059					
51	Chakseherd-Kaliachak - I		Chakseherdi	37	5039					
					1890					
					1843					
					148					
52	Kalinagar-II-Kaliachak - I		Kalinagar	61	124					
					147					
					115					
					285					
53	Ghansigaon-Manikchak		Ghansigaon	27	418					
					133					
					473					
					479					
54	Bahadurpur-Manikchak		Bahadurpur	28	383					
					520					
					56					
					172					
55	Ghansigaon-Manikchak		Ghansigaon, Narayanpur, Jitmonpur	27, 22, 35	170					
					199					
					184					
					203					
56	Basatpur-H.C.Pur - I		Basatpur, Kismot Borol, Angarmoni	69, 62, 63	78					
					146					
					117					
					42					
57	Kahatta-I-H.C.Pur - I		Kahatta, Angarmoni, Kismat Borol	64, 63, 62	173					
					168					
					69					
					85					
					44					
					6/449					
					6					
					1034					
					983					
					77					
					208					
					153					
					157					
					163					
					219					
					992					
					64					
					83					

58		Bighor	H.C.Pur - I		Bighor	31	52						
							54						
							47						
59		Kismot Borol	H.C.Pur - I		Kismot Borol, Kahatta, Basatpur, Angarmoni	62, 64, 69, 63	480						
							156						
							12						
							2						
							454						
60		Dakshin H.C.Pur -I	H.C.Pur - I		Dakshin H.C.Pur	101	1712						
							1713						
							1744						
							1814						
							1701/2770						
61		Lahad	H.C.Pur - I		Lahad, Pirojpur, Uttar pirojpur	47, 65, 48	1637						
							1633						
							28/251						
							401						
							400						
62		Chandipur	H.C.Pur - I		Chandipur	52	221						
							306						
							275						
							289						
							67						
							379						
63		Kamarta -I	H.C.Pur - I		Kamarta, Saktol, Salalpur	54, 57, 56	72						
							297						
							252						
							405						
							74						
64		Angarmoni	H.C.Pur - I		Angarmoni, Kahatta, KismotBorol	63, 64, 62	70						
							471						
							72						
							62						
							981						
65		Kahatta -II	H.C.Pur - I		Kahatta, Srichandrapur	64, 53	145						
							170						
							162						
							1172						
							1450						
66	Malda	Srichandrapur	H.C.Pur - I		Srichandrapur, Rasidabad	53, 26	1208						
							1273						
							1205						
							1480						
							837						
							838						
67		Gangnadia -	H.C.Pur - I		Gangnadia	114	135						
							15						
							34						
							7						
							18						
							27						
68		Dakshin H.C.Pur -II	H.C.Pur - I		Dakshin H.C.Pur	101	1703 / 2809						
							1742						
							1701/2770						
							1710						
							1705						
							1742						
							2514						
69		Monoharpur	H.C.Pur - I		Monoharpur,	117, 114	2135						
							2212						
							2324						

69		ivonchrapur	H.C. Pur - I		Gangnadia	114, 117	23							
							2							
							115							
70		Kismot Borol	H.C.Pur - I		Kismot Borol, Bhag Borol	62, 60	377							
							391							
							415							
							399							
							284/394							
							346							
71		Kahatta -III	H.C.Pur - I		Kahatta, Angarmoni	64, 63	143							
							140							
							285							
							30							
							99							
							98							
72		smot Borol	H.C.Pur - I		Kismat Borol	62	919							
							877							
							939							
							819							
							813							
73		ichandrapur	H.C.Pur - I		Srichandrapur	53	1228							
							1442							
							1463							
							1205							
							147							
							1207							
74		Kamarta -II	H.C.Pur - I		Kamarta, Srichandrapur	54, 53	1684							
							1667							
							635							
							104							
75	Malda	Gangnadia -I	H.C.pur - I		Gangnadia, Piplakashimpur	114	5							
							8							
							65							
							34							
							38							
							1206							
76		Pachla	H.C.Pur - I		Pachla	46	214							
							177							
							173							
							17							
							21							
77		Bansuria	H.C.Pur - I		Bansuria	111	575							
							571							
							578							
							564							
							119							
78		Borai	H.C.Pur - I		Borai	40	316							
							174							
							485							
							157							
							119							
							105							
79		Chyanpur	H.C.Pur - I		Chyanpur	45	218							
							120							
							295							
							205							
							120							
80		Kamarta III	H.C.Pur - I		Kamarta	53	1656							
							2670							
							1468							
81		Baltar	Chanchal - I		Baltar	23	83							
							73							
							86							

						60					
						90					
82	Malda	Krishnaganj	Chanchal - I	Krishnaganj	132	361 / 475					
						178					
						175/242					
						126/166					
						334					
83		Protappur	Chanchal-II	Protappur	179	185					
						161/240					
						209					
						101					
							135				
84		Jotbasanta - English Baza		Jotbasanta	47	2033					
						2031					
						2030					
						2040					
							2026				
85		Jotbasanta - English Baza		Jotbasanta	47	2578					
						2577					
						2579					
						2580					
							2570				
86	Jotbasanta - English Baza		Jotbasanta	47	1991						
					2029						
					2021						
					1909						
					1913						
						1990					
87	Jotbasanta - English Baza		Jotbasanta	47	2043						
					2044						
					2042						
88	Jotbasanta - English Baza		Jotbasanta	47	2585						
					2584						
					2586						
					2589						
						2590					

Executive Engineer(A-I)  
Malda (A-I) Division