

Physical Status of different Piped Water Supply Scheme under different Programme under Malda Division, P.H.E.Dte. As on 30.06.12

Sl. No.	Name of the Scheme	G.O. No. & Sanctioned Cost		Land		Physical Progress/Provisions as per DPR (Quantity/Percentage)													Power Conention	Target date of		Remarks
				Provision/ Executed	Percentage	T.W.		P.H.		O.H.R.		Dist. Pipeline		Rising Main		SSP & Others		Electrical & Mech. Equipmen ts		Civil	Mech.	
						Prov./ Exec.	Perc.	Prov./ Exec.	Perc.	Prov./ Exec.	Perc.	Prov./ Exec.	Perc.	Prov./ Exec.	Perc.	Prov./ Exec.	Perc.					
1	Sailpur W/S Scheme	PHE/IV/2317/W-40/07(Pt-1) A.O.-61 Dt. 04.09.09	Rs. 197.05	2/2	100%	2/2	100%	2/1	50%	1/1	100%	14280/8511	60%	1050/0	0%	8/0	0%			31/12/12		No scope to lay rest of pipe line
2	Anandipur W/S Scheme	PHE/IV/2317/W-40/07(Pt-1) A.O.-61 Dt. 04.09.09	Rs. 192.67	2/2	100%	2/2	100%	2/0	0%	1/0	0%	12180/0	0%	650/0	0%	10/0	0%			31/12/12		
3	Nemua W/S Scheme	PHE/IV/2651/W-40/07(Pt-1) A.O.-61 Dt. 15.10.09	Rs. 222.87	2/2	100%	2/2	100%	2/2	100%	1/1	100%	27950/22000	78.71%	700/0	0%	16/0	0%			31/12/12		No scope to lay rest of pipe line
4	Mekpur W/S Scheme	PHE/IV/3029/W-118/09 A.O.-89 Dt. 26.11.09	Rs. 408.91	2/2	100%	2/2	100%	2/2	100%	1/9	90%	71300/66198	92.84%	850/0	0%	17/0	0%			31/12/12		
5	Konar W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 249.49	2/2	100%	2/2	100%	2/1	80%	1/0	0%	28110/22500	80%	1300/0	0%	17/0	0%			31/12/12		1 No. P.H. in Progress, Agency refused to execute OHR due to like of rate
6	Dakshin Mahendrapur W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 194.99	2/2	100%	2/2	100%	2/2	100%	1/0	0%	17210/15489	90%	650/0	0%	15/0	0%			31/12/12		Contractor refused to executed due to rate like
7	Mihaghat W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 212.96	2/2	100%	2/2	100%	2/1	80%	1/1	100%	25385/20308	80%	950/0	0%	11/0	0%			31/12/12		1 No. P.H. in Progress,
8	Doulatpur W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 284.06	2/2	100%	2/2	100%	2/2	100%	1/95	95%	23740/19542	80%	650/0	0%	20/0	0%			31/12/12		Colour wash of OHR pending
9	Dalla W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 233.38	2/2	100%	2/2	100%	2/2	100%	1/90	90%	36560/32000	88%	650/0	0%	17/0	0%			31/12/12		No scope to lay rest of pipe line
10	Mianagar W/S Scheme	PHE/IV/3233/W-40/07(Pt-1) A.O.-96 Dt. 11.12.09	Rs. 227.04	2/2	100%	2/2	100%	2/2	100%	1/1	100%	22350/14035	63%	850/0	0%	8/0	0%			31/12/12		No scope to lay rest of pipe line
11	Mobarakpur W/S Scheme	PHE/IV/3212/W-119/09 Dt. 08.12.09	Rs. 308.18	2/2	100%	2/2	100%	2/1	50%	1/8	80%	31000/19286	62.21%	850/0	0%	25/0	0%			31/12/12		
12	Jagajjibanpur W/S Scheme	PHE/IV/297/W-40/07(Pt-1) A.O. -115 Dt. 05.02.10	Rs. 152.67	2/1	50%	2/1	50%	2/1	50%	1/9	90%	16935/14000	82.67%	850/0	0%	8/0	0%			31/12/12		No scope to lay rest of pipe line
13	Gannadia W/S Scheme	PHE/IV/297/W-40/07(Pt-1) A.O. -115 Dt. 05.02.10	Rs. 216.88	2/2	100%	2/2	100%	2/2	100%	1/0	0%	22355/17884	80%	650/0	0%	14/0	0%			31/12/12		Contractor refused to execute OHR due to like rate
14	Khatil W/S Scheme	PHE/IV/307/W-40/07(Pt-1) Dt. 05.02.10	Rs. 246.51	2/2	100	2/2	100%	2/2	100%	1/1	100%	34325/31500	92%	850/0	0%	18/0	0%					
15	Barkol W/S Scheme	PHE/IV/307/W-40/07(Pt-1) Dt. 05.02.10	Rs. 239.64	2/2	100%	2/2	100%	2/2	100%	1/1	100%	16855/15390	91.31%	850/0	0%	13/0	0%			31/12/12		No scope to lay rest of pipe line
16	Basara W/S Scheme	PHE/IV/307/W-40/07(Pt-1) Dt. 05.02.10	Rs. 284.35	2/2	100%	2/2	100%	2/2	100%	1/1	100%	53800/46000	85.50%	850/0	0%	13/0	0%			31/12/12		Pipe line executed but not measured
17	Pannapur W/S Scheme	PHE/IV/307/W-40/07(Pt-1) Dt. 05.02.10	Rs. 257.38	2/2	100%	2/2	100%	2/2	100%	1/1	100%	32355/20000	61.81%	1150/0	0%	15/0	0%			31/12/12		
18	Beharpur & adjoining Mouza W/S Scheme	PHE/IV/822/W-29/10 Dt. 19.03.2010	Rs. 724.10	3/3	100%	6/6	100%	0/0	0%	2/7	70%	48275/19300 51410/12612	25%	8050/0	0%	20/0 16/0	0%			31/03/13		
19	Dakshin Gouripur & adjoining Mouza W/S Scheme	PHE/IV/888/W-102/10/ A.O. - 191 Dt. 24.03.2010	Rs. 128.39	2/2	100%	2/2	100%	2/0	0%	1/1	100%	11840/10952	95%	750/0	0%	10/0	0%			31/12/12		Agency did not taken up execute of P.H.
20	Arjuna & adjoining Mouza W/S Scheme	PHE/IV/888/W-102/10/ A.O. - 191 Dt. 24.03.2010	Rs. 165.04	2/2	100%	2/2	100%	2/1	85%	1/1	100%	15370/12751	83%	800/0	0%	14/0	0%			31/12/12		
21	Talbangrua & adjoining Mouza W/S Scheme	PHE/IV/1929/W-40/07 Dt. 23.07.2010	Rs. 192.08	2/1	50%	2/1	50%	2/0	0%	1/8	80%	12260/5517	45%	800/0	0%	14/0	0%			31/03/13		Court Case against 2 T.W. Site
22	Dakshin Brindabanbati & adjoining Mouza W/S Scheme	PHE/IV/1929/W-40/07 Dt. 23.07.2010	Rs. 187.36	2/2	100%	2/2	100%	2/2	100%	1/8	80%	23945/19750	82.48%	750/0	0%	14/0	0%			31/12/12		
23	Dahara W/S Scheme	PHE/IV/667/W-27/2010 Dt.10.03.10	Rs. 363.62	2/2	100%	2/2	100%	2/1	20%	1/0	0%	38110/24771	65%	850/0	0%	25/0	0%			31/12/12		Due to mud the agency could not able to mobilise construction materials
24	Piped W/S Sch.for Bhabuk and adj.mouzas	PHE/IV/3391/W-40/07(Pt-1) Dt.2.11.10	Rs. 285.11	2/2	100%	2/2	100%	2/0	0%	1/2	20%	28690/12257	42.92%	750/0	0%	18/0	0%			31/03/13		

25	Piped W/S mouzas	Sch.for Daulatnagar	PHE/IV/3391/W-40/07(Pt-1) Dt.2.11.10	Rs. 248.63	2/1	50%	2/1	50%	2/1	50%	1/3	30%	15020/13518	90%	800/0	0%	19/0	0%		31/03/13		
26	Piped W/S adj.mouzas	Sch.for Altore and	PHE/IV/3798/W-40/07(Pt-1) Dt.22.12.10	Rs. 217.28	2/2	100%	2/2	100%	2/2	100%	1/4	40%	22464/9204	41%	750/0	0%	12/0	0%		31/03/13		Pipe line executed but not measured
27	Piped W/S adj.mouzas	Sch.for Sankail and	PHE/IV/3798/W-40/07(Pt-1) Dt.22.12.10	Rs. 252.92	2/2	100%	2/2	100%	2/2	100%	1/8	80%	29915/29000	96.94%	750/0	0%	14/0	0%		31/03/13		
28	Piped W/S adj.mouzas	Sch.for Akalpur and	PHE/IV/3798/W-40/07(Pt-1) Dt.22.12.10	Rs. 262.99	2/2	100%	2/2	100%	2/0	0%	1/5	50%	31040/10090	33%	750/0	0%	13/0	0%		31/03/13		Pipe line executed but not measured
29	Piped W/S adj.mouzas	Sch.for Adhna and	PHE/IV/110/W-40/07(Pt-1) Dt.13.01.10	Rs. 201.94	2/2	100%	2/2	100%	2/1	50%	1/4	40%	16870/15355	91%	550/0	0%	11/0	0%		31/03/13		
30	Piped W/S adj.mouzas	Sch.for PurbaBinodpur and	PHE/IV/110/W-40/07(Pt-1) Dt.13.01.11	Rs. 268.65	2/2	100%	2/2	100%	2/1	50%	1/7	80%	36970/9930	26.86%	650/0	0%	16/0	0%		31/03/13		Pipe line executed but not measured
31	Piped W/S adj.mouzas	Sch.for Talsur and	PHE/IV/224/W-41/2010 Dt.21.01.11	Rs. 343.28	3/1	33%	3/1	33%	3/1	33%	1/2	20%	34750/16564	47.66%	1650/0	0%	27/0	0%		31/03/13		
32	Piped W/S adj.mouzas	Sch.for Rajarampur and	PHE/IV/608/W-40/07 (Pt.-I) Dt.23.02.11	Rs. 264.74	2/2	100%	2/2	100%	2/0	0%	1/02	2%	35260/32846	93.15%	750/0	0%	14/0	0%		31/03/13		
33	Piped W/S adj.mouzas	Sch.for Kadirpur and	PHE/IV/608/W-40/07 (Pt.-I) Dt.23.02.11	Rs. 232.14	2/2	100%	2/2	100%	2/2	100%	1/02	2%	21470/8049	37.49%	850/0	0%	10/0	0%		31/03/13		Pipe line executed but not measured
34	Construction of river take for the Flouride affected people under Bamongola Block.		PHE/IV/50/W-40/07(Pt-1) A.O. - 105 Dt. 06.01.10	Rs. 295.38												0%	0%					
35	S.R./Re-sinking /Restoration of DWP and ordinary hand pump to combat ensuing draught like situation under Malde		PHE/IV/1522/W-40/07(Pt-D) Dated 07.06.10	Rs. 296.13												0%	0%					
36	Backward muslim Concentrated Institution like Madrasha,Moosques,Maktabs, etc.for Part-1 (Where the Electrical Power is existing at the Institution).		PHE/IV/3123/W-40/07(Pt-I) Dated 04.10.2010	Rs. 244.47												0%	0%					
37	Backward muslim Concentrated Institution like Madrasha,Moosques,Maktabs, etc.for Part-11 (Where the Electrical Power is not existing at the Institution).		PHE/IV/3123/W-40/07(Pt-I) Dated 04.10.2010	Rs. 147.99												0%	0%					
38	Sinking of India Mark-II tube well		PHE/IV/110/W-40/07(Pt-1) Dt.13.01.10	Rs. 23.03												0%	0%					
39	Construction of Office cum Laboratory Building of W.B.Pollution Control Board.		476-6K/WPB/166/2008 Dt.05.01.2009	Rs. 134.28												0%	0%					
40	Rejuvenation of Malda Sadar Hospital W/S Scheme		3818 dated 09.09.2011	Rs. 13.00												0%	0%					
41	Construction of Office Building for NBC-II & RWS, Malda Sub-Division.		PHE/IV/297/W-40/07(Pt-I)/A.O-115 Dt.05.02.2010	Rs. 60.62												0%	0%					
42	Parameswar pur W/S Scheme		PHE/IV/3050/W-313/2010 Dt.16.11.11	Rs. 307.66	3/3	100%	3/3	100%	3/0	0%	1/0	0%	23815/0	0%	1250/0	0%	21/0	0%		31/03/13		
43	Bahirgachhi W/S Scheme		PHE/IV/3054/W-312/2010 Dt.16.11.11	Rs. 389.34	3/2	67%	3/2	67%	3/0	0%	1/0	0%	25670/6775	26%	1350/0	0%	28/0	0%				
44	Saiyadpur W/S Scheme		PHE/IV/3037/W-3/2011 Dt.16.11.11	Rs. 361.37	2/2	100%	2/2	100%	2/0	0%	1/5	50%	65060/0	0%	1050/0	0%	13/0	0%		31/03/13		
45	Malipakar W/S Scheme		PHE/IV/3508/W-40/07(Pt.-V) Dt.21.12.2011.	Rs. 323.04	2/0	0%	2/0	0%	2/0	0%	1/0	0%	25080/0	0%	550/0	0%	24/0	0%		30/06/13		Registration of land will be done very soon.
46	Gun Sankrul W/S Scheme		PHE/IV/3610/W-4/2011 Dt.30.12.2011.	Rs. 402.34	2/2	100%	2/2	100%	2/0	0%	1/2	2%	70835/0	0%	1050/0	0%	18/0	0%		31/03/13		
47	Mahammadpur W/S Scheme		PHE/IV/1627/W-45/2012 Dt.03.05.2012	Rs. 166.34	2/2	100%	2/0	0%	2/0	0%	1/0	0%	3646/0	0%	530/0	0%	2/0	0%				

Executive Engineer
Malda Division, P.H.E.Dte.

**Status of Power Connection of different Piped Water Supply Schemes under Arsenic Submission
in the District of Malda as on 30.06.2012.**

MALDA MECHANICAL DIVISION, PHED

SL NO	Block	Name of Water Supply Scheme	Pumping Machinery	Name of WEBEDCL Division and Group Office		Status of Service connection		Remarks
			Provision (No)	Divisional Office	Group Office	Reference of Quotation	Reference of Quotation Money	
1	Manick Chak	Mohabbatpur	Zone-I, Tw-I (H/W)	Malda	Mathurapur	MPR/627, dt.15.12.09	Rs.4.02 lakhs Deposited on 16.12.09	Power connection Received
			Zone-I, Tw-II	Malda	Mathurapur	MPR/628, dt.15.12.09	Rs.3.77 lakhs Deposited on 16.12.09	
			Zone-II, Tw-I (H/W)	Malda	Mathurapur	MPR/629, dt.15.12.09	Rs.3.77 lakhs Deposited on 16.12.09	
			Zone-II, Tw-II	Malda	Mathurapur			
2	Manick Chak	Talimnagar	Zone-I, Tw-I (H/W)	Malda	Mathurapur	MPR/630, dt.15.12.09	Rs.2.63 lakhs Deposited on 17.12.09	Power connection Received
			Zone-I, Tw-II	Malda	Mathurapur			
			Zone-II, Tw-I (H/W)	Malda	Mathurapur	MPR/631, dt.15.12.09	Rs. 2.64 lakhs Deposited on 17.12.09	
			Zone-II, Tw-II	Malda	Mathurapur			
3	Manick Chak	Dakshin Chandipur	Tw-I (H/W)	Malda	Mathurapur	MPR/632, dt.15.12.09	Rs. 3.11 lakhs Deposited on 17.12.09	Power connection Received
			Tw-II	Malda	Mathurapur			
4	Manick Chak	Gopalpur	Zone-I, Tw-I (H/W)	Malda	Mathurapur	MPR/ES/694, DT. 21.02.11, Rs.3,51,955/-	Paid	Power connection received on 30.06.12
			Zone-I, Tw-II	Malda	Mathurapur	MPR/ES/695, DT. 21.02.11, Rs.3,40,780/-	Paid	Power connection received on 30.06.12.
			Zone-II Tw-I (H/W)	Malda	Mathurapur	MLD/Qtn/PHE-45/865 dt.08.07.11, Rs.3,59,680/-	Paid	Power connection yet to be received
			Zone-II, Tw-II	Malda	Mathurapur			
5	Ratua-II	Sultanpur	Zone-I, Tw-I (H/W)	Malda	Paranpur	PNP/1939 dt. 30.11.10 Rs.179412/-	not paid	Power connection awaited
			Zone-I, Tw-II	Malda	Paranpur			
6	Ratua-II	Kadamtali	Zone-I, Tw-I (H/W)	Malda	Paranpur	PNP/1938 dt. 30.11.10 Rs.353369/-	not paid	Power connection awaited
			Zone-I, Tw-II	Malda	Paranpur			

7	Ratua-II	Pirpur	Tw-I (H/W)	Malda	Paranpur	MPR/ES/723 dt.04.03.11, Rs.2,11,780/-	Paid	Power connection received on 25.06.12.
			Tw-II	Malda	Paranpur	MPR/ES/724 dt.04.03.11, Rs.3,53,641/-	Paid	Power connection received on 25.06.12.
8	Ratua-II	Sambalpur	Zone-I,Tw-I (H/W)	Malda	Paranpur	PNP/2066 dt.18.02.11 Rs.431613/-	Paid	Power connection awaited
			Zone-I, Tw-II	Malda	Paranpur			
			Zone-I, Tw-III	Malda	Paranpur	PNP/2065 dt.18.02.11 Rs.198542/-	Paid	Power connection awaited
9	Ratua-II	Magura	Zone-I,Tw-I (H/W)	Malda	Samsi	No. 12 dated 07.04.10; Rs.2,70,201/-	Rs. 2.70 lakhs Deposited	Power connection yet to be received
			Zone-I, Tw-II	Malda	Samsi	No. 10 dated 07.04.10; Rs.1,16,161/-	Rs. 1.16 lakhs Deposited	Power connection yet to be received
			Zone-II,Tw-I (H/W)	Malda	Samsi	No. 11 dated 07.04.10 Rs.3,36,698/-	Rs.3.37 lakhs Deposited	Power connection yet to be received
			Zone-II, Tw-II	Malda	Samsi	No. 09 dated 07.04.10; Rs.1,74,602/-	Rs. 1.75 lakhs Deoposited	Power connection yet to be received
10	Ratua-II	Paharpur	Zone-I,Tw-I (H/W)	Malda	Paranpur	PNP/1940 dt.30.11.10 Rs.171596/-	Rs. 1.72 lakhs Deposited	Power connection yet to be received
			Zone-I, Tw-II	Malda	Paranpur	PNP/1941 dt.30.11.10 Rs.181711/-	Rs. 1.82 lakhs Deposited	Power connection yet to be received
11	Ratua-II	Gobarjana	Zone-I,Tw-I (H/W)	Malda	Paranpur	not yet received	-	Power connection awaited
			Zone-I, Tw-II	Malda	Paranpur	not yet received	-	Power connection awaited
12	Ratua-I	Mahammadpur	Zone-I,Tw-I (H/W)	Malda	Samsi	MLD/Qtn/PHE-45/864 DT.08.07.11, Rs.3,06,176/-	not paid	Power connection awaited
			Zone-I, Tw-II	Malda	Samsi	not yet received	not paid	Power connection awaited
13	Ratua-I	Rakbra	Zone-I,Tw-I (H/W)	Malda	Paranpur	PNP/ES/1361 DT.14.09.10 ; Rs.2,79,485/-	Rs. 2.79 lakhs Deposited	Power connection yet to be received

13	Ratua-I	Danilia	Zone-I, Tw-II	Malda	Paranpur	PNP/ES/1361 DT.14.09.10 ; Rs.1,87,145/-	Rs. 1.87 lakhs Deposited	Power connection yet to be received
14	Ratua-I	Kankot	Tw-I (H/W)	Malda	Samsi	1131 DT.18.11.09	Rs. 2.59 lakhs Deposited on 03.12.09	Power connection yet to be received
			Tw-II	Malda	Samsi	1130 DT.18.11.09	Rs. 0.03 lakhs Deposited on 03.12.09	Power connection yet to be received
15	Ratua-I	Bijrabhita	Zone-I, Tw-I (H/W)	Malda	Samsi	1129 DT.18.11.09	Rs. 2.67 lakhs Deposited on 03.12.09	Power connection yet to be received
			Zone-I, Tw-II	Malda	Samsi			
16	Ratua-I	Behari	Zone-I, Tw-I (H/W)	Malda	Samsi	NSC/563 dt.03.07.10	Rs. 2.10 lakhs Deposited	Power connection yet to be received
			Zone-I, Tw-II	Malda	Samsi	yet to be received	-	Power connection awaited
			Zone-II, Tw-I (H/W)	Malda	Samsi	NSC/566 dt.03.07.10	Rs. 2.08 lakhs Deposited	Power connection yet to be received
			Zone-II, Tw-II	Malda	Samsi	MLD/QTN/PHE-45/868 dt. 08.07.2011	Rs. 3.31 lakhs Deposited.	Power connection yet to be received
17	Ratua-I	Gadai Maharajpur	Zone-I, Tw-I (H/W)	Malda	Mathurapur	not yet received	-	Power connection awaited
			Zone-I, Tw-II	Malda	Mathurapur	not yet received	-	Power connection awaited
			Zone-I, Tw-III	Malda	Mathurapur	not yet received	-	Power connection awaited
			Zone-II, Tw-I (H/W)	Malda	Mathurapur	Not Required	-	Source of power supply is D.G. Set
			Zone-II, Tw-II	Malda	Mathurapur	Not Required	-	
			Zone-III, Tw-I (H/W)	Malda	Mathurapur	Not Required	-	
			Zone-III, Tw-II	Malda	Mathurapur	Not Required	-	
			Zone-IV, Tw-I (H/W)	Malda	Mathurapur	Not Required	-	
Zone-IV, Tw-II	Malda	Mathurapur	Not Required	-				
18	Ratua-I	Bhado	Tw-I (H/W)	Malda	Samsi	NSC/562 DT.03.07.10	Rs. 2.52 lakhs Deposited.	Power connection yet to be received
			Tw-II	Malda	Samsi	NSC/569 DT.03.07.10	Rs. 2.80 lakhs Deposited	Power connection yet to be received
			Tw-III	Malda	Samsi	NSC/565 DT.03.07.10	Rs. 2.81 lakhs Deposited	Power connection yet to be received

19	Ratua-I	Maheshpur	Tw-I (H/W)	Malda	Samsi	NSC/568 DT.03.07.10	Rs. 3.00 lakhs Deposited,	Power connection received
			Tw-II	Malda	Samsi	NSC/564 DT.03.07.10	Rs. 1.12 lakhs Deposited,.	Power connection received
20	Ratua-I	Darbasini	Tw-I (H/W)	Malda	Samsi	MLD/Qtn/PHE-45/866 DT.08.07.11	Rs. 2.54 lakhs Deposited.	Power connection yet to be received
			Tw-II	Malda	Samsi	MLD/Qtn/PHE-45/867 DT.08.07.11	Rs. 2.57 lakhs Deposited.	Power connection yet to be received
21	English Bazar	Sahazalapur	Zone-I,Tw-I (H/W)	Malda	Fulbari	1088, dt.3.11.09	Rs. 6.95 lakhs Deposited on 11.11.09	Power connection received
			Zone-I, Tw-II	Malda	Fulbari	1089, dt.3.11.09	Rs. 0.004 lakhs Deposited on 11.11.09	Power connection received
22	English Bazar	Jot Basanta	Zone-I,Tw-I (H/W)	Malda	Fulbari	1356 DT.23.11.09	Rs. 1.20 lakhs Deposited on 11.11.09	Power connection received on 26.06.12.
			Zone-I, Tw-II	Malda	Fulbari	1090, dt.3.11.09	Rs. 1.20 lakhs Deposited on 11.11.09	Power connection received on 26.06.12.
				Malda		1091 dt.3.11.09	Rs. 0.004 lakhs Deposited on 11.11.09	
23	English Bazar	Nagharia	Tw-I (H/W)	Malda	Rathbari	MLD/QTN/PHE-45/931 dt.15.07.2011	Rs. 9.73 lakhs Deposited	Power connection yet to be received
			Tw-II	Malda	Rathbari			Power connection yet to be received
24	English Bazar	Ramchandrapur	Zone-I,Tw-I (H/W)	Malda	Mothabari	MB/8/2026 dt.18.02.10	Rs. 8.15 lakhs Deposited on 16.03.09	Power connection yet to be received
			Zone-I, Tw-II	Malda	Mothabari	MB/8/2027, dt.18.02.10		Power connection yet to be received
25	English Bazar	Lakshmighat	Zone-I,Tw-I (H/W)	Malda	Fulbari	1094 & 1095 dt.03.11.09	Rs. 1.32 lakhs Deposited on 11.11.09	Power connection yet to be received
			Zone-I, Tw-II	Malda	Fulbari	1357 dt.23.11.09	Rs. 0.58 lakhs Deposited on 15.12.09	Power connection yet to be received
26	English Bazar	Itakhola	Zone-II,Tw-I (H/W)	Malda	Fulbari	1092, dt.03.11.09	Rs. 0.63 lakhs Deposited on 11.11.09	Power connection received
			Zone-II, Tw-II	Malda	Fulbari	1093, dt.03.11.09	Rs. 0.004 lakhs Deposited on 11.11.09	Power connection received

27	English Bazar	Barachak	Zone-I, Tw-I (H/W)	Malda	Makdampur	MPR/811, dt.03.11.09	Rs. 16.04 lakhs Deposited on 04.11.09	Power connection received
			Zone-I, Tw-II	Malda	Makdampur	MPR/812, dt.3.11.09	Rs. 0.004 lakhs Deposited on 11.11.09	Power connection received

Executive Engineer
Malda Mechanical Division
P.H.E. Dte.

SERVICE CONNECTION STATUS OF DIFFERENT PIPED WATER SUPPLY SCHEMES IN THE DISTRICT OF MALDA
UNDER MALDA MECHANICAL DIVISION, PHED AS ON 30.06.2012

SL NO	Name of scheme	Block	Programme	Gr. E/S	Date of Payment	Qoutation No	Amount paid in Rs.	Receipt No.	Remarks		Status of Service Connection.
									Amount paid to	Cheque No, Date & Amount [In Rs]	
1	Uttar H.C.Pur , Block-I campus	H.C. Pur-I	ARWSP	H.C.PUR	13.02.09	HCP/ES/Q/19/3 828 dt-02.12.08	431,658.00	Book No.63 R. No. 88	Malda (D) Division, WBSEDCL	832611, dt- 11.02.09 Rs. 8,74,965/-	Received & commissioned. (Low voltage problem & separate transformer to be installed.)
2	Kandaran, tw-I at Kaliaganj village, mouza-Sripur-I	Samsi	ARWSP	Malatipur	13.02.09	MLP/08/916 dt.- 04.02.09	294,614.00	Book No.63 R. No. 88			Yet to be received. (Transformer erected & pumping machinery to be installed)
3	Kadaran, tw-II at-Kajaldighi village,mouza-Megduma	Samsi	ARWSP	Malatipur	13.02.09	MLP/08/917 dt.- 04.02.09	148,693.00	Book No.63 R. No. 88			Yet to be received. (Transformer erected & pumping machinery to be installed)
4	Ratua (Rejuvenation), Ratua-I Block office Campus	Ratua -I	ARWSP	Samsi	22.01.09	SMI/08/1884 dt.-02.01.09	408,185.00	Book No.83 R. No.63	Malda (D) Division, WBSEDCL	A19 832601 dt- 22.01.09 Rs.1104037/-	Received & commissioned.
5	Sahapur tw-III	Old Malda	MNP	Old Malda		OMLD/984 dt.-12.01.09	223,637.00				Yet to be received.
6	H.C.Pur , mouza-Khanta	H.C. Pur -II	ARWSP	H.C.PUR		HCP/ES/Q/19/4 020 dt-22.12.08	139,647.00				Received (additional qtn. Received & Paid)
7	Alal,tw-III	Gazole	MNP	Gazole		GES/QUO/1273 dt-09.01.09	200,958.00				Received & commissioned.

8	H.C.Pur , T.W-III, (Replacement) near High School	H.C. Pur-I	ARWSP	H.C.PUR	19.11.09	HCP/ES/Q/19/2 123 dt-15.11.09	134,430.00	012483 & 012484	H.C.PUR	F011785 dt.17.11.09	Received. Problem arises due to engagement of operator, hence trial run awaited.
9	Maheshpur, Near Jaharatola Mandir	English Bazar	MNP	Makdampur	02.12.08	MPR/MS/505 dt.-26.11.08	374,330.00		SS /Makdamp ur	825452 dt.- 02.12.08 Rs.3,74,330/-	Received & commissioned.
10	Bhingal	H.C. Pur -II	ARWSP	H.C.PUR	23.06.09	HCP/ES/Q/19/6 6 dt.21.04.09	128738.00	Book No.439 R. no.014	H.C.PUR	A19 838423 dt- 18.06.09	Yet to be received. (Additional qtn. Received & Paid)
11	Gazole W/S. Scheme T.W. No. -VI	Gazole	ARWSP	Gazole	14.12.09	GES/2076 DT.07.12.09	118,663.00	2791934 / 1667	SS/GAZOLE		Received & commissioned.
12	Bulbulchandi W/s	Habibpur	ARWSP	Aiho		158 dt 28.7.10	186,815.00	Book no.439 R.no.2008- 2009/092.	Malda (D) Division, WBSEDCL		Received. Problem arises due to engagement of operator, hence trial run awaited.
13	Pardeonapur and its Adj. Mouzas W/s Scheme W/s. Scheme	Kaliachak-III	NRDWP	Malda (D) Circle, WBSEDCL	18.02.11	CM/Malda/Bulk/ 1799 dt. 30.11.10	871,585.00	Book no.167 of 2003 R.no.21 dt. 21.02.2011	Malda (D) Circle, WBSEDCL	021214 dt. 18.02.11 of SBI.	Yet to be received. Security deposit of Rs.8 lakhs (approx.) deposited.
14	Baherpur & Adj. Mouzas W/S Schme	Bamangola	ARWSP	Bamangola	-	Yet to be received.	-	-	Applied on 05.04.12		-
15	Dk. Gouripur and Adj. Mouzas W/s Scheme	Harishchand rapur-II	ARWSP	Harishchand rapur	-	Yet to be received.	-	-	Applied on 17.11.11		-
16	Arjuna & adj. Mouzas W/S Scheme	Harishchand rapur-II	ARWSP	Bhaluka	-	Yet to be received.	-	-	Applied on 14.09.11		-
17	Anandipur & Adjn. Mouzas W/s Sheme	English Bazar	MNP	-	-	-	-	-	Yet to be applied		-

18	Sailpur Adj. mouzas W/s Scheme.	English Bazar	MNP	Fulbari	-	Yet to be received.	-	-	Applied on 17.11.11	-
19	Nemua & Adj. Mouzas W/s Scheme	Old Malda	ARWSP	Old Malda	-	Yet to be received.	-	-	Applied on 17.11.11	-
20	Mekpur & Adj. Mouzas W/S Scheme	Old Malda	ARWSP	Old Malda	-	Yet to be received.	-	-	Applied on 17.11.11	-
21	Mabrakpur & Adj. Mouzas W/s Scheme	Old Malda	MNP	Old Malda	-	Yet to be received.	-	-	Applied on 17.11.11	-
22	Gannadia & Adj. Mouzas W/S Scheme	Harishchand rapur-I & II	MNP	Harishchand rapur	-	Yet to be received.	-	-	Applied on 17.11.11	-
23	Konar & Adj. Mouzas W/S Schme	Harishchand rapur-I	ARWSP	Harishchand rapur	-	Yet to be received.	-	-	Applied on 17.11.11	-
24	Dk. Mahandrapur & Adj. Mouzas W/s Scheme	Harishchand rapur-I	ARWSP	Harishchand rapur	-	Yet to be received.	-	-	Applied on 17.11.11	-
25	Mihaghat & Adj. Mouzas W/s Scheme	Harishchand rapur-II	ARWSP	Harishchand rapur	-	Yet to be received.	-	-	Applied on 17.11.11	-
26	Doulatpur & Adj. Mouzas W/s Scheme	Harishchand rapur-II	ARWSP	Bhaluka	-	Yet to be received.	-	-	Applied on 14.09.11	-
27	Dalla & Adj. W/s Scheme.	Habibpur	ARWSP	Aiho	-	Yet to be received.	-	-	Applied on 31.10.11	Date of Joint Ins. 18.01.12
28	Mianagar & Adj. Mouzas W/s Scheme	Habibpur	ARWSP	Aiho	-	Yet to be received.	-	-	Applied on 31.10.11	Date of Joint Ins. 20.01.12
29	Jagajjibanpur & Adj. W/s Scheme	Habibpur	MNP	Aiho	-	Yet to be received.	-	-	Applied on 17.11.11	Date of Joint Ins. 20.01.12
30	Khatil & Adj. Mouzas W/s Scheme	Bamongola	ARWSP	Bamongola	-	Yet to be received.	-	-	Applied on 17.11.11	-

31	Basara & Adj. Mouzas W/s Scheme	Bamongola	ARWSP	Bamongola	-	-	-	-	Applied on 30.04.12	-
32	Pannapur & Adj. Mouzas W/s Scheme	Habibpur	ARWSP	Aiho	-	Yet to be received.	-	-	Applied on 31.10.11	Date of Joint Ins. 18.01.12
33	Talbangrua & adjoining mouza W/s. Scheme	Harishchandrapur-II	-	Harishchandrapur	-	-	-	-	Applied on 24.05.12	-
34	Dakshin Brindabanbati mouza W/s. Scheme	Habibpur	-	Aiho	-	Yet to be received.	-	-	Applied on 17.11.11	Date of Joint Ins. 20.01.12
35	Srirampur & adjoining mouza W/s. Scheme		-	-	-	-	-	-	Yet to be applied.	-
36	Barkol & adjoining mouza W/s. Scheme	Old Malda	ARWSP	Old Malda	-	Yet to be received.	-	-	Applied on 17.11.11	-
37	Dahara & adjoining mouza W/s. Scheme	Harishchandrapur-II		Harishchandrapur	-	Yet to be received.	-	-	Applied on 17.11.11	-
38	Adhna & Adjoining mouzas W/S Scheme.	Gazole	-	Gazole	-	-	-	-	Applied on 04.05.12	-
39	Purba Binodpur & Adjoining mouzas	Gazole	-	Gazole	-	-	-	-	Applied on 24.05.12	-
40	Daulatnagar & Adjoining mouzas W/S Scheme	Harishchandrapur	-	Harishchandrapur	-	-	-	-	Applied on 04.05.12	-

41	Sankail & Adjoining mouzas W/S Scheme	Habibpur	-	Aiho	-	-	-	-	Applied on 30.04.12	-
42	Rajarampur & Adjoining mouzas W/S Scheme	Habibpur	-	Aiho	-	-	-	-	Applied on 30.04.12	-
43	Altor & Adjoining mouzas W/S Scheme	Gazole	-	Gazole	-	-	-	-	Applied on 04.05.12	-
44	Bhabuk & Adjoining mouzas W/S Scheme	Habibpur	-	Aiho	-	-	-	-	Applied on 30.04.12	-
45	Akalpur & Adjoining mouzas W/S Scheme	Gazole	-	Gazole	-	-	-	-	Applied on 04.05.12	-
46	Kadirpur & Adjoining mouzas W/S Scheme	Habibpur	-	Aiho	-	-	-	-	Applied on 30.04.12	-
47	Talsur & Adjoining mouzas W/S Scheme	Harishchandr	-	Harishchand rapur	-	-	-	-	Applied on 04.05.12 (T.W.- I only)	-

Executive Engineer
Malda Mech. Divn.
P.H.E.Dte